



Region 3
Washington, DC 20407

*PROJECT
SAFE*

FEB 18 1977

STATINTL

Mr.
Chief, Real Estate & Construction
Division, OL
Central Intelligence Agency
Washington, DC

STATINTL

Dear Mr.

In accordance with your conversation with Mr. Miles of my staff on February 16, 1977, listed below is our schedule for the Northside Computer Center Project:

<u>Activity</u>	<u>Completion Date</u>
1. A/E Contract Award	May 18, 1977
2. Design Completion	September 19, 1977
3. Bid Invitation Date	October 10, 1977
4. Bid Opening Date	November 10, 1977
5. Contract Award	January 3, 1978
6. Construction Complete - Phase I	July 1, 1978
7. Construction Complete - Phase II	December 14, 1978

This schedule is based upon your submission to General Services Administration by March 31, 1977, the location of the proposed computer center and the timely evacuation of this space prior to contract award. It is also dependent upon our receiving the necessary justification for abbreviating our procurement process as discussed by Mr. Miles and your Mr. With your cooperation, as indicated in this letter, we see no reason at this time why the above schedule can not be met.

Sincerely,

Lawrence G. Hoffman

J. B. STEWART
Acting Director
Construction Management Division

OL 7 0816

OL 7 0816

RECEIVED
1 C 7 2/18
2 DC
EX
SA
G/SEC
EO
G/FEES
PE
G/HEB
PE

